BRUHATH BANGALORE MAHANAGARA PALIKE

Byatarayanapura Division

Name of the Work: Package 6, includes 3 works of 100.00 Lakhs

1. Improvements to Drains and Asphalting roads at Ashwath nagar SLV Apartment road near HP Gas Godown in Ward No.06(Thanisandra), Byatarayanapura Sub Division.
2. Asphalting to roads and Improvements to Drains at Hegdenagar Sai Hospital Road in Ward No.06 Byatarayanapura Sub Division.
3. Improvements to Roads and Drains at Hegadenagar Eastern side 1st cross road to 8th cross road in Ward No.06 Byatarayanapura Sub Division.

Name of the Agency : M/S Benaka Developers and Projects Pvt.Ltd

REPORT FOR
EXECUTIVE ENGINEER,
BYATARAYANAPURA DIVISION
BBMP, BANGALORE.

PROJECT MANAGEMENT CONSULTANTS

TEJUS CONSULTANTS
CONSULTING ENGINEERS AND DESIGNERS
No.58 MIG, 6th Cross, 3rd Main
1st Stage, Basaveshwaranagar
Bangalore-560079
☎ 080 - 23287532
email: tejusconsultants@gmail.com

Scanned by CamScanner

TEJUS

Name of the work : Package 6, includes 3 works of 100.00 Lakhs

1. Improvements to Drains and Asphalting roads at Ashwath nagar SLV Apartment road near HP Gas Godown in Ward No.06(Thanisandra), Byatarayanapura Sub Division.
2. Asphalting to roads and Improvements to Drains at Hegdenagar Sai Hospital Road in Ward No.06 Byatarayanapura Sub Division.
3. Improvements to Roads and Drains at Hegadenagar Eastern side 1st cross road to 8th cross road in Ward No.06 Byatarayanapura Sub Division.

Contractor/Agency : M/S Benaka Developers and Projects Pvt.Ltd

Name of the Client : Executive Engineer,
Byatarayanapura Division
BBMP, Bangalore

Estimated Cost : Rs 100.00 Crore

Status of Bill : 1st and Part bill

In the Presence of : (a) Mr. Suresh Devatharaj
Assistant Engineer, BBMP, Bangalore
(b) Mr. Shreedhar B.S
Assistant Executive Engineer, BBMP, Bangalore
(c) Mr.Darshan T R, Site Engineer
M/s Tejus Consultants

Sl No.	Description of Item	Comments/observation
1	KSRRB 300-2. Earthwork excavation by manual means in hard soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5 m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods complete as per specifications.	Work done up to the billed quantity and quality is satisfactory
2	Removing and refixing stone slabs of drains and pointing in CM (1:3)	Work done up to the billed quantity and quality is satisfactory
4	KSRB 4-1.2 : Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @0.892cum and fine aggregates @ 0.465cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation including cost of all materials, labour, HOM of machinery, curing complete as per specifications	Work done up to the billed quantity and quality is satisfactory

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು-26

TEJUS CONSULTANTS

Scanned by CamScanner

5	Providing and fixing RCC Precast cover slab of 250mm thick for drain in cement concrete M20 using graded granite jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finished surfaces on both sides etc, complete and as per drawing and the directions of Engineer in-charge.	Work done up to the billed quantity and quality is satisfactory
6	KSRRB M300-14. Excavation for roadwork in soil with hydraulic excavator of 0.9 cum bucket capacity including cutting and loading in tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transporting to the embankment location and complete as per specifications.	Work done up to the billed quantity and quality is satisfactory
7	KSRRB M400-6.2 Construction of granular sub-base by providing close graded crushed stone aggregates of granite / trap / basalt material, mixing in a mechaical mix plant at OMC, carriage of mixed material to work site, spreading in uniform layers with motor grader on prepared surface and compacting with vibratory power roller to achieve the desired density, complete as per specifications	Work done up to the billed quantity and quality is satisfactory
8	M400-17. Providing, laying, spreading and compacting crushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed method of tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications	Work done up to the billed quantity and quality is satisfactory
9	KSRRB M 500-6, Providing and applying primer coat with SS bitumen emulsion on prepared surface of granular Base such as WBM WMM including clearing of road surface and spraying primer at the rate of 0.60 kglsqm using mechanical means complete as per specifications.	Work done up to the billed quantity and quality is satisfactory
11	KSRRB M500-7 : Providing and applying tack coat using 80/100 grade bitumen (VG10) on prepared black topped surfaces at 2.5 Kg per 10 sqm, heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOM of machineries complete as per specifications.	Work done up to the billed quantity and quality is satisfactory
12	KSRRB M500-19. Providing and laying bituminous concrete 30-40 mm compacted thickness with VG30 Bitumen grade using 40-60 HMP using crushed aggregates of grading II, premixed with bituminous binder at 5.4% of mix and filler, transporting the hot mix to work site, laying with a mechanical paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MoRT&H specification clause No. 500.9 complete in all respects as per specification	Work done up to the billed quantity and quality is satisfactory
13	KSRRB M800-13. Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads at 250 gms per sqm area, thickness of 2.5mm is exclusive of surface applied glass beads as per IRC:35. The finished surface to be level, uniform and free from streaks and holes complete as per specifications	Work done up to the billed quantity and quality is satisfactory
14	KSRB 5.2-3 : Providing and constructing granite / trap / basalt size stone masonry in foundation with cement mortar 1:6, stone hammerd dressed in courses not less than 20 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing complete as per specifications	Work done up to the billed quantity and quality is satisfactory

Scanned by CamScanner

15	KSRB 5-11 : Providing and constructing load bearing wall with solid concrete blocks of size 400x150x200 mm having block density not lessthan 1800 kg/m3 and having a minimum average compressive strength 4.00 N/mm2 confirming to IS 2185 (Part) : 2005 and constructed with CM 1:4 , as per IS 2572:2005 including cost of all materials, labour charegs, scaffolding, curing complete as per specifications	Work done up to the billed quantity and quality is satisfactory
16	KSRB 15.1.1 Providing flush pointing to square rubble, course or uncoursed stone masonry with cement mortar 1:3, 20mm deep, after raking joints to depth of 20mm nicely lining, including cost of materials, labour, curing complete as per specifications	Work done up to the billed quantity and quality is satisfactory
17	KSRB 4-1.6 ; Providing and laying in position plain cement concrete of mix 1:2:4 with cement @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.878 cum and fine aggregtes @ 0.459cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, plinth and cills, ncluding cost of all materials, labour, HOM of machinery, curing complete as per specifications	Work done up to the billed quantity and quality is satisfactory
18	Providing and fixing RCC Precast cover slab of 100mm thick for drain in cement concrete M20 using graded granite jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finished surfaces on both sides etc, complete and as per drawing and the directions of Engineer in-charge.	Work done up to the billed quantity and quality is satisfactory

TEJUS CONSULTANTS

Scanned by CamScanner